

## Staff Report

**To:** Board of Directors

**From:** Frank Kuhl

**Date:** April 23, 2026

---

### Agenda Item: 4.2 Transfer Center Renovation Update

#### Attachments:

- 4.2.1 – 4 Construction Photos

#### Recommendation:

Informational item – Discussion only.

#### Discussion:

#### Overall Status Summary

The transfer center renovation is wrapping up, and the anticipated completion date is late April or early May.

#### Work Completed Since Last Update

- Carpet has been installed in the office and breakroom
- Plumbing in new sink and bathroom is functional
- Ceiling tiles have been installed
- Cameras are back up and network cabling work is complete

#### Current Construction Activities (Punchlist Items)

- Repair janitor closet door
- Repair and repaint the northwest basement exterior door
- Replace lock on bathroom door

**Decisions or Board Actions Requested**

No board action is required at this time.

**Next Steps**

- Final punch walk
- Furniture to be delivered and installed mid-May.







