

MOAB Timeline

16 Week Outlook

2026																		
Jan				Feb				Mar					Apr				May	
01/04	01/11	01/18	01/25	02/01	02/08	02/15	02/22	03/01	03/08	03/15	03/22	03/29	04/05	04/12	04/19	04/26	05/03	
<div>Planning Committee; Design Workshop</div> <div>Finance Committee and Board Meeting</div>								<div>Finance Committee and Board Meeting</div> <div>MOAB Special Board Meeting for GMP</div>				<div>Finance Committee and Board Meeting</div>						
<div>FTA Annual Check-in</div>				<div>Scope Change Approval Received ~60 Days from Submission</div> <div>Build Grant in TrAMS</div> <div>Submit Grant in TrAMS</div>				<div>FTA Bi-Monthly Check-in</div> <div>Await FTA TrAMS Approval ~60 Days</div>										
<div>Update Pro Forma with FY25 Audit</div> <div>Baker Tilly Present Plan of Finance Options</div>				<div>Finance Committee Plan of Finance Review Options</div> <div>If GMP approved and FTA funds obligated Board Authorizes Sale of Bonds, Adopt Pertinent Bond Resolutions</div>														
<div>Petition for Annexation to City of Missoula</div>																		
<div>Bid Opens</div>				<div>Pre-Bid Meeting</div> <div>Bids Due</div>														
<div>Provide Bidding Support (ongoing)</div> <div>Put Building Permit Submission Together (ongoing)</div>								<div>File LEED Design Application with GBCI</div>										
<div>Schedule Signage Review Meeting</div>																		
								<div>3rd Party Testing/Special Inspections RFG</div>										
												<div>Construction Start</div> <div>Groundbreaking Event</div>						
<div>Regional Stormwater Facility Redesign + City Approval</div> <div>Parkland Dedication (Grant Creek Greenway) Landscaping and Trail Design & City Parks Coordination</div> <div>City of Missoula Stage 3 Resubmittal #2</div> <div>Submit City of Missoula Stage 4 RFC "Release for Construction"</div> <div>Develop RFP for Offsite Infr. CMAR + Procurement Officer Approval</div>								<div>Offsite Infr. CMAR Advertisement</div>										